

RECEIVED/SENT
BY RAPIFAX

RG-60

Copy to [unclear]

16 OCT 79 3:52

Notes of the meeting with P. J. Raleigh, F. G. T Pickard, L. S. Price, at lunch October 12, 1979.

I met Pickard and Raleigh separately in my office during the morning and then again with Lynn Price at lunch to discuss progress on the Arsenic Plant.

From the discussions it would appear that all are in general agreement that we should proceed as follows.

- 1) Get the baghouse product onstream
- 2) Work the Cottrell dust into the flowsheet as soon as possible
- 3) Consider the Con material at a later date
- 4) Consider treating underground stored material at a later date
- 5) As a interim measure attempt to sell current baghouse production without any upgrading to relieve the underground arsenic storage problem.

It was pointed out that marketing needs more of the pilot plant product to get commitments for purchase. With reference to the government approvals, it was felt that it was unlikely that we would get these approvals before November 30, 1979 as they would be looking for a finalized plant design and this would be at least a couple or three months away.

With reference to the feasibility for the project, this could be completed by the November 30 deadline but Raleigh would like to have Gerry Derka assigned to the project to help tidy up loose ends. There was no objection on the part of Pickard or Price to this proposal and I indicated that it would be unlikely that the mine would offer any serious objections as we are all anxious to get this thing going.

There was considerable discussion of the technical aspects of the pilot plant with special reference for handling of the Cottrell dust and availability of tankage from the Pecunis Mill of Falconbridge. L. S. Price will be dropping at Giant on his way back from Keno and Derka from Hatch Associates will probably visit Giant at the same time.

MS