

# Grant Mines

Date

Oct 7.	McIver	- Site visit	8 am to 10 am	2 hrs
Oct 11	McIver, Jones, Taylor	- Remove piping		
	Robertson	- Erect scaffolding	8 am to 5 pm 4/8 1/2	34 hrs
Oct 13	McIver, Robertson	Remove arsenic & waste		
		- from roof	8 to 11 <sup>30</sup> 2/3 1/2	7 hrs
Oct 15	McIver, Jones, Taylor	- Offload steel,		
	Robertson	build top ring	8 to 5 pm 4/8 1/2	34 hrs
Oct 16	McIver, Jones, Taylor,	- Build roof	8 to 5 pm 4/8 1/2	34 hrs
	Robertson			
Oct 17	McIver, Jones, Taylor	- Remove & replace	8 am to 6 pm 4/9 1/2	38 hrs
	Robertson	top ring & roof, piping		
Oct 18	McIver, Jones, Taylor,	- Dismantle top	8 am to noon 4/4	16 hrs
	Robertson	ring & roof		

165 hrs