

Phone Call to Carter from Toronto Jan 15/81
3:15 - 3:35

Production :- Looking at four months to get up to full production. May not be a bad thing as it will give time without the need to improve on resources - is necessary cold, belt filter. Recovery of 83 + last year was WPU's figure - don't feel it's better than this - more like 85%+. He will send the report by aripfox tomorrow.

Discussed shareholders report -

Water Board :- would like LBP up a few days ahead - for suggestions and help by being there.

Argonne Silo :- foundations complete - some weather delays - tank excavation in next weeks & should have up by end of month - few bits & pieces - wiring, couple up to cold by pipe - trench scale - mid Feb at least. Total then we should be able to ship without trench scale.

Argonne Recovery cell :- feel can't before horse with trying to develop recovery method without first knowing what we have got - ie process, impurities, wet, dry etc etc. Suggests chill beds first. Has talked to Gordon ^{Mitch} about how to get sample. Also will need to know grade of As, Os & Au.

Re trench - one cable missing - phoning every other day - By end of month should be ready. New release documents - aripfox tomorrow to LBP & by 5.00pm ^{outgoing in 5.00pm}