

Royal Oak Mines Inc.

Giant Mines

TO: Mine Manager

FROM: Mill Superintendent

DATE: April 30, 1996

RE: Report of an Inspector of Mines - April 4, 1996

2.0 Cranes and Tuggers


All tugger hoists, chain falls, lifting beams etc. in the Mill area will be checked to ensure that they have a load limit notice. Any system that does not have a load limit notice will be checked to determine the maximum safe load and a load limit notice will be added. This will be completed by May 30, 1996

As per 2.1 (c) a load rating and a load limit notice will be installed on the Secondary Crushing plant tugger and the bridge of the Crusher building bridge crane by May 15th.

3.0 Guards and Enclosures

All V-belt guards, chain drive guards and coupling guards have been inspected to check that the guard is completely enclosed and firmly attached to the equipment or floor. The Joint Occupational Health and Safety Committee has discussed and reviewed the requirements and have agreed that the deficient guards will be modified and corrected over the next 12 months..

The tail end of No. 1 Conveyor will be guarded and the trip cord on the drive side of No. 4 Conveyor lead end will be installed by May 15, 1996.



Phil MacIntyre
Mill Superintendent